HDX preinstallation checklist

Complete this checklist before installing an HDX system to prevent delays and support a successful deployment.

Site	Room	Completed by	Date

Room and placement

- ☐ Front of room identified.
- ☐ System hub placement selected.
  - ☐ Placement location is well ventilated with adequate airflow.
- ☐ Final audio bar and microphone pod locations selected.
- ☐ Audio bars and microphone pods have clear audio paths.
  - ☐ Obstacles are avoided (pillars, alcoves, hanging objects).
- ☐ Noise sources avoided (HVAC vents, fans, projectors).
- ☐ Cable routes identified and accessible.

HDX USER GUIDE
https://links.nureva.com/hdx

Network, power and cabling

- ☐ IT team informed of the installation.
- ☐ Network connection available at the system hub.
- ☐ Internet access available for device updates.
- ☐ Power outlet available at the system hub.
- ☐ System power available at all times and not controlled by a timer or motion sensors.
- ☐ Ethernet cable routes and required lengths confirmed.
- ☐ Ethernet cables are CAT5e or higher, UTP and 24 AWG solid copper.
- ☐ Connections planned for using IP over USB and the Nureva® App.
  (https://links.nureva.com/hdx-checklist-ip-over-usb)

Equipment

- ☐ All HDX components received and checked.
- ☐ Required mounting hardware available.
  - ☐ Proper wall anchors available to support 4 times the weight of the components.
- ☐ USB cable available for the room computer or conferencing appliance.
  (Needed to configure the HDX system with the Nureva App)

Conferencing system

- ☐ Room PC, Teams Room, Zoom Room or conferencing appliance is ready.
- ☐ Administrator access is available if needed.

Notes and follow-up

Issue, exception or additional information:

© 2026 Nureva Inc. All rights reserved. Nureva and the Nureva logo are trademarks or registered trademarks of Nureva Inc. in the United States, Canada and other countries. All third-party product and company names are for identification purposes only and may be trademarks of their respective owners.